

Company name  
City, State



Inspection Dates  
M/D/Y

## PLANT XYZ

EQUIPMENT NAME

PROBLEM DESCRIPTION

PRIORITY

**D-CONVEYOR**

Motor failed the insulation to ground test.

**Med-High**

The insulation test to ground is very low at 21.6 meg. A good reading would be in the 99 meg range. This reading indicates motor is in degraded condition. Experience with this technology in the industry has taught us that motors in this category will continue to degrade and will ultimately fail.

RECOMMENDED ACTION: Motor should be cleaned and baked.

